

33rd & Talmage Project Update

No. 12
13 June 2012

SCHEDULE: JUNE 13 TO JUNE 20

Talmage Avenue

1. The asphalt binder course has been placed and the street is open to traffic.
2. Manholes in the street will be raised to binder course elevations next week. Minor traffic delays will result.
3. The final asphalt wearing course will be placed in the fall after work on 33rd Ave is complete.

33rd Avenue

1. Initial utility work will begin the week of June 18. The street will remain passable.
2. Removals on the southern end of 33rd Ave will begin the week of June 25. 33rd Ave will be closed at Como Ave.
3. The city is proposing to begin concrete paving on Monday, July 2 on the southern end of 33rd Ave. If the area is ready for concrete paving at an earlier date, this schedule will be moved up.

ACTIVITIES:

1. 33rd Ave will remain open to traffic until removal work begins at Como Ave.
2. Once removals begin on 33rd Ave at Como Ave, Talmage Ave and Hennepin Ave will be available for property access along 33rd Ave.
3. Property owners will be contacted to ensure access during construction.
4. Property owners will be contacted by service providers regarding utility work that may affect electric, natural gas and water service.

Please follow all safety directions from construction personnel.

All dates and construction activities are weather dependent.

This update is part of a series of communications to inform stakeholders about the 33rd & Talmage paving project.

FOR MORE INFORMATION CONTACT:
Tracy Lindgren, Project Manager, City of Minneapolis, 612. 290.5898
Or visit the project website:
<http://www.ci.minneapolis.mn.us/public-works>

